



PROJECT SUMMARY:

**October 6-9, 2007
Yellow Rock Garage Restoration**

IN-KIND LABOR

- 0 skilled laborers @ 0hrs ea. @ \$ 23 hr = \$0 In kind labor
- 2 unskilled laborers @ 34 hrs ea. @ \$15 hr = \$1020 In kind labor

**TOTAL DOLLAR VALUE IN-KIND LABOR
\$1020.00**

**TOTAL NUMBER OF VOLUNTEERS
2**

**TOTAL HOURS WORKED PER VOLUNTEER
34**

**TOTAL VOLUNTEER HOURS
68**

**TOTAL UNDUPLICATED VOLUNTEERS
0**

Direct Results

- Replaced roof rafters and top roofing layer on Yellow Rock Garage in High Rock Canyon
- Cleared ten foot defensible space around Yellow Rock Garage



**BLACK ROCK DESERT
HIGH ROCK CANYON
EMIGRANT TRAIL
NATIONAL CONSERVATION AREA**



SUMMARY: Replaced the rafters of the roof with new Aspen poles where needed. Then installed an insulating layer with a combination of Sagebrush and straw and

afterwards burlap bags were placed as a preventative measure. Finally a new layer of dirt was placed on the top of the roof. All this work was done to maintain historical accuracy and only work necessary to maintaining the integrity of the structure was completed.

PHOTO'S: See folder